

PERMIT NUMBER: NYR11I563 INSPECTION REPORT #93

Baker Rd/Dunlap Ave/South Street Rd, Marcellus	5/2/23 2:45 pm
Location	Date and Time of Inspection
Kristy Harris, CPESC, CPSWQ	husty Harris
Qualified Inspector (name and title)	Qualified Inspector Signature
The above signed acknowledges that, to the best of his/her knowledge, all ingcomplete.	formation provided on the following forms is accurate and
Weekly Inspection	
2x/Week Inspection (TMDL or +5 ac) Monthly Inspection	
Current Phase of Construction (if applicable): N/A	
Estimated Current Total Disturbed Area: 1.1 ac ±	

IMMEDIATE ACTION ITEMS / INSPECTION SUMMARY:

It is the responsibility of the Qualified Inspector to notify the owner/operator and appropriate contractor of any corrective actions that need to be taken within one (1) business day of the completion of an inspection. It is the responsibility of the contractor (subcontractor) to begin implementing the corrective actions within one (1) business day of this notification and complete the corrective action within a reasonable time frame. If there are action items from the previous inspection which have not been addressed, so note.

Per the GP-0-20-001, Digital photographs with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions shall be included with each inspection report. The qualified inspector shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The qualified inspector shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. Paper color copies of these digital photographs shall be attached to the inspection report, documenting the completion of the corrective action work within seven (7) calendar days of that inspection.

ACTION ITEMS: Stabilize inactive disturbed areas (lawn areas on Lots 10 and 20) INSPECTION SUMMARY: Home construction and site work taking place at time of inspection Silt fence at back corner of Lot 14 bolstered per last inspection Additional silt sock installed at pond outlet Pond discharge clear

Project Name: BALTIMORE RIDGE SUBDIVISION



1. GENERAL HOUSEKEEPING

Includes description of the weather and soil conditions (e.g. dry, wet, saturated) during the time of the inspection, a description of the condition of the runoff at all points of discharge from the construction site (including identification of any discharges of sediments from construction site), inspection for stream/pond turbidity, oil and floating substances, visible oil film, or globules or grease, contractor preparedness for implementation of erosion and sediment control, impact on adjacent property, and dust control.

Yes ☐ Notes:	No	Is there immediate action required regarding General Housekeeping?	
Soils: m	Weather: upper 40's, mostly cloudy Soils: moderately wet Discharge Points: no evidence of off-site sediment transport		
Includes i	inspect m work	VATION DEWATERING ion ensuring that clean water from upstream pool is being pumped to the downstream pool, that sediment laden area is being discharged to a silt-trapping device, and that constructed upstream berm has one-foot minimum	
Yes Notes:	No	Is there immediate action required regarding Excavation Dewatering?	
3. IN	TER	RCEPTOR DIKES AND SWALES	
	by geo	ion ensuring that dikes and swales are installed per plan with minimum side slopes 2H:IV or flatter, are otextile fabric, seed, or mulch with no erosion occurring, and that sediment-laden runoff is directed to sediment re.	
Yes Notes:	No	Is there immediate action required regarding an Interceptor Dike or Swale?	

Project Name: BALTIMORE RIDGE SUBDIVISION



4. EROSION & SEDIMENT CONTROL

Includes inspection ensuring that erosion and sediment control practices are located and installed correctly, BMPs are maintained per specifications, stockpiles are stabilized and contained, de-watering operations prevent direct discharges to sensitive features, and that clearing and grading operations are divided into stages for large areas. Identification of all erosion and sediment control practices that need repair or maintenance.

Yes Notes:	No	Is there immediate action required regarding Erosion & Sediment Control?
See pre	vious	comments
		S OF DISTURBANCE
		tion and sketch of areas that are disturbed at the time of the inspection and areas that have been stabilized (or final) since last inspection.
Yes	No	
		Is there immediate action required regarding stabilizing disturbed areas?
Notes:		
See pre	vious	comments
6. S	ГАВІ	LIZED CONSTRUCTION ENTRANCE
	tions, th	ion ensuring that stone is clean enough to effectively remove mud from vehicles, is installed per standards and hat all traffic use the stabilized entrance to enter and leave site, and that adequate drainage is provided to prevent unce.
Yes	No	
	\boxtimes	Is there immediate action required regarding a Stabilized Construction Entrance?
Notes:		

Project Name: BALTIMORE RIDGE SUBDIVISION



7. REINFORCED SILT FENCE

Includes inspection ensuring that silt fence is installed on contour, 10 feet from toe of slope, joints are constructed by wrapping the two ends together for continuous support, steel posts installed (if applicable), installed on downstream side of slope, maximum 6' intervals with 6×6 inch 14 gage wire, fabric is buried minimum of 6 inches, posts are stable, fabric is tight and without rips or frayed areas, and that sediment accumulation is less than 1/3 the height of the silt fence.

Yes Notes:	No	Is there immediate action required regarding Silt Fence?
Includes around th	inspect he struc	E CHECK DAM ion ensuring that stone check dam channels are without erosion (i.e., flow is not eroding soil underneath or ture), that check dam is in good condition (i.e., rocks have not been displaced and no permanent pools behind the hat sediment accumulation is less than design capacity.
Yes Notes:	No	Is there immediate action required regarding a Stone Check Dam?
Includes spacing, maximun	inspect is burie ı spacir	ER FABRIC (DROP) INLET PROTECTION ion ensuring that protection is installed with 2-inch x 4-inch wood frame and wood posts, with maximum 3-foot d a minimum of 8 inches and secured to frame/posts with staples at max 8-inch spacing, has posts with 3-foot as between posts, has posts that are stable, fabric is tight and without rips or frayed areas, and that sediment within design capacity.
Yes ☐ Notes:	No	Is there immediate action required regarding Filter Fabric (Drop) Inlet Protection?



10. SILTSACK® INLET PROTECTION

Includes inspection ensuring that protection is installed per manufacturers specifications and is maintained per manufacturers recommendations.

Yes Notes:	No	Is there immediate action required regarding the Inlet Protection?
Includes	11.TEMPORARY SEDIMENT TRAP Includes inspection ensuring that outlet structure is constructed per the approved plan or drawing, that geotextile fabric has been placed beneath rock fill, and that sediment accumulation is within design capacity.	
Yes ☐ Notes:	No	Is there immediate action required regarding Temporary Sediment Traps?
		RETE WASHOUT ion ensuring that the concrete washout is constructed and maintained per the approved plan or drawing.
Yes Notes:	No	Is there immediate action required regarding Concrete Washouts?



13. STORMWATER BASIN

Includes inspection ensuring that Permanent Stormwater Basins are installed per plans and specifications.

Yes Notes:	No Is there immediate action required regarding Stormwater Basins?
Includes that is no repair, re	CURRENT PHASE OF POST-CONSTRUCTION STORMWATER PRACTICES inspection of current phase of all post-construction stormwater management practices, identification of all construction of in conformance with the SWPPP and technical standards, identify corrective action(s) that must be taken to install, eplace or maintain erosion and sediment control practices, and to correct deficiencies identified with the construction of struction stormwater management practice(s).
Yes Notes:	No Is there immediate action required regarding the current phase of post-construction stormwater management practices?
ADDIT	IONAL NOTES / MODIFICATIONS
Clean	catch basin sumps prior to project closeout























